M. A. R. 57 (Rule 116)
Measurement Book

No. B 179351

erial No. 1st and final Bill

ame of work ..... From ..... To .....

ame of Contractor of nature of Agency Technical Mazdoor CRIDA West. Bangalore

ate of commencement of work..... D.O. Records = 24/02/2018

| Date | Full description, etc, of work | Dimensions | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|
| | | Number | Length | Breadth / Depth | | |
| 1 | 2 | 3 | 4 | 5 / 6 | 7 | 8 |
| | Name of Work.. Improvements to Roads and drains at Agricultural Complex area Abbigere in Ward No. 12, Dhelthyhally Sub-Division. | | | | | |
| | Estimated cost R. 50.00 Lakhs. | | | | | |
| | Work order No = BE/DD/400/118/2014-18-Dt. 21-06-17 | | | | | |
| | DB-No = 012-17-000004 | | | | | |

Scanned by CamScanner

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | Refer to Measu |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | |
| (1) | · Earthwork excavation by manual means in ordinary soil, including an average horizontal throw upto to 2m and an average lift upto 1.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled after breaking clods complete as per specifications and directions of Engineer-in-charge of work. | | | | | | |
| | Off road this MB. p.no. 179381 | | | (1) | | 696.72 $m^3$ | |
| | | | | | | @ 175.96/ $m^3$ | |

Scanned by CamScanner

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | |
| | b) CROSS-ROAD | 1 | 27.70 | 1.20 | 0.15 | 4.99 | |
| | | 6×1 | 30.50 | 1.20 | 0.15 | 32.40 | |
| | | 1 | 7.50 | 1.20 | 0.15 | 1.26 | |
| | c) CROSS-ROAD (L) | 1 | 30.50 | 1.25 | 0.15 | 5.63 | |
| | | 1 | 24.60 | 1.25 | 0.15 | 4.61 | |
| | d) CROSS-ROAD (R) | 1 | 30.50 | 1.25 | 0.15 | 5.63 | |
| | | 1 | 25.60 | 1.25 | 0.15 | 4.80 | |
| | e) CROSS-ROAD | 4×1 | 30.50 | 1.05 | 0.15 | 18.90 | |
| | | 1 | 4.50 | 1.05 | 0.15 | 0.71 | |
| | f) CROSS ROAD | 1×2 | 30.50 | 1.50 | 0.15 | 9.00 | |
| | | 1×1 | 2.50 | 1.50 | 0.15 | 0.38 | |
| | | 1 | 16.30 | 1.50 | 0.15 | 2.45 | |
| | | | | | | 93.62 | |

Scanned by CamScanner

**M. A. R. 57 (Rule 116)**
Measurement Book

**No. B** 179353

No. .....
of work ..... From ..... To .....
of Contractor of nature of Agency.....
f commencement of work.....

| Full description, etc. of work | Number | Dimensions: Length | Dimensions: Breadth | Dimensions: Depth | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|
| 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| CR2 | 2×1 | 6.50 | 0.35 | 0.25 | 2.38 | |
| CD-Deadwall | 1 | 5.30 | 1.50 | 0.22 | 1.75 | |
| | 1 | 4.50 | 1.50 | 0.22 | 1.49 | |
| Ramp | 2×1 | 5.30 | 0.90 | 0.15 | 1.43 | |
| | 2×1 | 4.50 | 0.70 | 0.15 | 0.28 | |
| | 1 | 2.50 | 0.75 | 0.15 | 0.28 | |
| | | | | | 235.94 | |
| | | | | 4.1 Lac. | 235.73 | |
| | | | | @ 6491.88 | | 1530330.87 |

Scanned by CamScanner

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | | 1 | 16.30 | 0.75 | - | 12.23 | |
| | | 1 | 7.50 | 0.75 | - | 5.63 | |
| | | 1 | 32.00 | 0.90 | - | 28.80 | |
| | Masonry dbs | 1 | 24.00 | 0.90 | - | 21.60 | |
| | | 1 | 24.00 | 0.90 | - | 21.10 | |
| | | 1 | 26.50 | 0.90 | - | 23.85 | |
| | | 1 | 24.20 | 0.90 | | 21.78 | |
| | | | | | | 60.% | |
| | | | | | TOTAL | 583.402 | |
| | | | | 1600 | @1680/- | | |
| | Add for REDL charges @ 9% | | | | | | |

24/2/2018

Grand Total Rs

Scanned by CamScanner

M. A. R. 57 (Rule 116) 4911.15

Measurement Book

No. B 179361

4458470/-

From ..... To .....

459245/-

erial No. .....

ame of work .....

ame of Contractor of nature of Agency .....

ate of commencement of work.....

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |

W0030

17.00

27.70

18.7

34.50

35.60

124.507

GOVT SCHOOL ROAD

Abbigere

62.50m

16.3m

7.5m

W0038

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

24/12

Govt School

Scanned by CamScanner